



## Greenhouse Gas Emissions Reduction Mitigation Grant Program Final Construction Report

Note to Grant Recipients: This report will supply the Port with information about the completion of your GHG Grant project. We are interested to know about project successes, problems, and measures that you will take to ensure the project meets or exceeds the useful life described in your grant application. Now that your project is finished, we want to know what kind of metrics you will use, and the frequency of those measurements, to determine the effectiveness of your project in reducing greenhouse gas emissions. Use as much space as you need for each field; there is no page limit. For more information, please contact the Port's GHG Grant program manager at (562) 283-7100.

General Information	
Grant Recipient Organization Name	Long Beach Rescue Mission
POLB Contract Number	HD-8304
Grant Project Title	Long Beach Rescue Mission Solar Project

Expenditures	
Total Grant Award	\$176,045
Total POLB Grant Funds Expended	\$139,231
Total POLB Grant Funds Invoiced to Date	\$176,045
Total Project Cost	\$176,045
Will you be applying for a rebate?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No    If yes, amount: \$25,205

Project Completion Evaluation*	
What was the project completion date?	7/31/14
On a scale of 1 to 10, how satisfied were you with the project implementation?	<input type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> 5 <input type="checkbox"/> 6 <input type="checkbox"/> 7 <input type="checkbox"/> 8 <input type="checkbox"/> 9 <input checked="" type="checkbox"/> 10
Were the project costs the same as what you expected?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No, they were less <input type="checkbox"/> No, they were more
Would you recommend this type of project to an agency or organization similar to yours?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No



## Greenhouse Gas Emissions Reduction Mitigation Grant Program Final Construction Report

<b>Describe any significant problems you had in implementing this project. What were the notable successes?</b>	<p>The city of Long Beach was good to work with for the permitting and approval processes. Southern California Edison was abnormally helpful.</p> <p>We call that a great success.</p>
---	--

Metrics and Measurements	
<b>What metric will you use to determine the effectiveness of your project in reducing, capturing, or avoiding GHG emissions? How will it be calculated?</b>	<p>Real Time Revenue Grade Monitoring is installed.</p>
<b>How frequently will you be collecting these measurements?</b>	<p> <input type="checkbox"/> Weekly              <input type="checkbox"/> Monthly              <input type="checkbox"/> Yearly              <input checked="" type="checkbox"/> Other: Real Time         </p>
<b>If your project has an educational aspect, what type of data will you collect to determine its effectiveness?</b>	

Project Maintenance	
<b>What type of maintenance will you conduct to ensure that your project produces GHG emission reduction benefits throughout or beyond the warranted or predicted life of the equipment/materials?</b>	<p>We regularly check the real time data and suggest cleanings after long periods of no rain.</p>
<b>How often will you need to perform maintenance on your project?</b>	<p> <input type="checkbox"/> Weekly              <input type="checkbox"/> Monthly              <input checked="" type="checkbox"/> Yearly              <input checked="" type="checkbox"/> Other: As Needed         </p>

*You may attach documentation relating to the completion of your project. This documentation may include receipts, invoices, meeting sign-in sheets, photographs, fliers, media coverage, educational materials, or presentations.*

<b>Report Prepared By:</b>	Name: Bradley Bartz	Phone: 310 373 3169
	Email: <a href="mailto:solar@abcsolar.com">solar@abcsolar.com</a>	Date: 9/18/14



**Greenhouse Gas Emissions Reduction Mitigation Grant Program  
Final Construction Report**

--	--	--